

Newsletter #7

Cairo, 22nd October 2018

Ras Ghareb Wind Energy - Project Update

The project construction progress is almost at 50%, in line with the original plan. More than 1,0000,000 manhours have been worked at site.

We are proud that those 2 milestones were achieved with our Health & Safety target of no Lost Time Incident being fulfilled.

The works performed by Orascom Construction under the Civil Works and Electrical Systems Agreement are progressing ahead of schedule. More than half of the 125 Wind Turbine foundations have been poured and the internal roads are nearing completion. The construction of the site buildings is progressing and in particular the Control Room building is nearing completion:





The erection of the MV/HV electrical substation is proceeding with the assembly of the gantries:



The laying of the MV and fiber optics cables connecting the Wind Turbines to the substation has started:





Since early September 2018, Siemens Gamesa started the deliveries of Towers, Blades, Nacelles and Hubs.





Press contact:

Tel. Mona Ayad +201222202408 Email: mona.ayad@rasgharebwind.com







