

Ras Ghareb Wind Energy – Project Update

The project construction progress passed the 75% mark, still slightly ahead from the original plan.

More than 2,500,000 manhours have been worked at site with our Health & Safety target being fulfilled.

The works performed by Orascom Construction under the Civil Works and Electrical Systems Agreement (CWESA) are still progressing ahead of schedule.

On the 15th April 2019, the RGWE 220 kV substation was energized. Congratulations to Orascom Construction and its subcontractor ABB who achieved this milestone 1 month ahead of schedule!

This achievement also demonstrates a very good collaboration with EETC, our off-taker who built the Overhead Line just in time and gave all necessary approvals for the energization.



All the project team mobilized in the control room for the energization



Project team members in front of 1 of the 3 main transformers, just before energization

Besides the electrical works, Orascom Construction is working further on the erection of the Administration and LTSA Buildings.

On the Siemens Gamesa Renewable Energy front, the project is also progressing well. As of last week 98 out of the 125 Wind Turbines were erected.

The commissioning activities of the Wind Turbines are progressing well. We can expect that first Wind Turbines will be connected soon to grid and generate our first kwh.

Press contact:

Tel. Mona Ayad +201222202408

Email: mona.ayad@rasgharebwind.com

The project sponsors:

