

Cairo, 15th September 2019

Ras Ghareb Wind Energy – Project Update

The project construction and commissioning is at **96% progress**, still ahead compared to the original planning. According to the latest time schedule, we are targeting to reach the commercial operations by mid-October 2019, about **2 months ahead** of the original schedule.

More than **3,300,000 manhours** have been worked at site whilst meeting our Health & Safety targets.

Siemens Gamesa Renewable Energy (SGRE) works are progressing in accordance to the agreed tentative acceleration schedule. **All 125 wind turbines are now completely assembled.** 123 of them have reached mechanical completion and are commissioned. The focus is on reliability tests of the wind turbines & facility in view of reaching an early COD by mid October 2019.



The 125 wind turbines of the farm are installed



The spare blades are in the storage area

Orascom Construction (OC) has now completed all buildings. Their main remaining activity is the asphaltting of the site access road.



View on the 220 kV substation



Control building, LTSA building and warehouse

Press contact:

Tel. Mona Ayad +201222202408

Email: mona.ayad@rasgharebwind.com

The project sponsors:

